

CLEBURNE ISD

ATTN: BARRY HIPP

505 N. RIDGEWAY, #100 CLEBURNE, TX 76033



Date Issued:

10/06/2014

Our Report #:

F140346-4

PM: TIM BEGOLE SR.

Fax Number: (817) 202-1461

Project Desc: WHEAT MIDDLE SCHOOL CONCESSION BUILDING

FIELD DATA

Placement Location:

**SIDEWALK** 

Sample Location:

NE SIDE OF CONCESSION BUILDING

Date Placed: Time Placed:

Tested For:

8/11/2014

Cast By:

ALPHA

Result

Concrete Temp (F):

Slump (ASTM C-143): Air Content:

7.75

Ambient Temp (F):

**Unit Weight:** 

5.0

81 141.6

9:00 AM

(ASTM C-231)

Mix ID: Submitted By:

**Concrete Supplier:** 

**Delivery Ticket No.:** 

**Plant Number:** 

**Batch Time:** 

8:15:00 AM 735ND5P4

**INGRAM** 

3774498

Thomas, Willie

**Date Received:** N/A

Cured Specification: ASTM C-31

Specified Strength: 3000

CYLINDER COMPRESSION TEST RESULTS											
Lab No.:	Cure Type:	Break Type:	Cap Spec:	Date Tested:	Age (Days):	Avg. Length	Avg. Width	Avg Depth/ Diameter	Area: Sq. In.	Max Load:	PSI:
6	LAB		C-1231	8/18/2014	7	8	N/A	4	12.56	32870	2620
7	LAB		C-1231	9/8/2014	28	8	N/A	4	12.56	46300	3690
8	LAB	·	C-1231	9/8/2014	28	8	N/A	4	12.56	47000	3740
9	LAB		C-1231	HOLD	HOLD	8	N/A	4	12.56	0	

OVENDED COMPDECCION TECT DECLU TO

Average 28-day Compressive Strength is compliant with project specifications

CC: **BMA Architects** 

Respectfully Submitted By:

of Alpha Testing, Inc.

3720